

IN THE HIGH COURT OF JUDICATURE AT PATNA
Civil Writ Jurisdiction Case No.11187 of 2022

=====

M/s. Baban Kumar Singh, a partnership firm having its office at MIG-90, H.B. Colony, P.O. and P.S.- Rampur, Gaya through its partner Rajeev Ranjan aged about 37 years (Male), S/o Late Baban Kumar Singh, resident of MIG-90, H.B. Colony, P.O. and P.S.- Rampur, Gaya.

... .. Petitioner/s

Versus

1. The Bihar Rajya Pul Nirman Nigam Ltd 7, Sardar Patel Marg, Patna through its Managing Director.
2. The Senior Project Engineer, Work Division, Gaya, Bihar Rajya Pul Nirman Nigam Ltd., Gaya.
3. The Project Engineer, Work Division, Gaya.

... .. Respondent/s

=====

Appearance :

For the Petitioner/s : Mr. Ravindra Kumar Sinha, Advocate
For the Respondent/s : Mr. Shobha Choubey, AC to GP-19
For the BRPNNL
(Respondent No. 5 to 7) : Mr. Rabindra Priyadarshi, Advocate

=====

CORAM: HONOURABLE MR. JUSTICE P. B. BAJANTHRI
and
HONOURABLE MR. JUSTICE ARUN KUMAR JHA
ORAL JUDGMENT
(Per: HONOURABLE MR. JUSTICE P. B. BAJANTHRI)

Date : 17-04-2023

Heard learned counsels for the parties.

2. In the instant petition, petitioner has prayed for following reliefs:-

"i) To issue an appropriate writ(s), order(s), direction(s) in the nature of writ of Certiorari for quashing the order issued vide DOC No. 595 dated 06.07.2022 under the signature of the respondent Senior Project Engineer (as contained in Annexure-16) whereby the contract awarded to the petitioner for "Construction of H.L. R.C.C. bridge (10x18.00 over river Dardha including approach road between Paibigha Bazar to



Balabigha village in the District of Gaya" vide Agreement No.- SBD-03 of 2021-22 has been rescinded and the measurement of the work don will be made on 09.07.2022.

ii) To issue an appropriate writ(s), order(s), direction(s) in the nature of writ of Mandamus directing the respondents to pay the admitted amount of dues for the work done by the petitioner and also to refund the amount of other deductions which has been made by the department along with reasonable interest thereon as there was no fault on the part of the petitioner in not completing the work within the stipulated period as provided in the contract.

iii) To any other relief or reliefs for which the petitioner is found to be entitled in the facts and circumstances of the case."

3. Petitioner has assailed the order dated 06.07.2022 and sought various directions. The communication dated 06.07.2022 reads as under:-

"बिहार राज्य पुल निर्माण निगम लि.
कार्य प्रमंडल, गया।

DOC. No-BRPNNL/ GAY/C003/595

Dt. 06/07/2022

प्रेषक,

वरीय परियोजना अभियंता,
प्रमंडल, गया।

सेवा में,

M/s. BABAN KUMAR SINGH,
Moh.-M.I.G.-90, H.B. Colony,
P.O:-Rampur, District-Gaya.

विषय:- गया जिलान्तर्गत पाई विगहा बाजार से बाला विगहा ग्राम के बीच दरथा नदी पर 10 X 18.00 मी. आकार का) उच्चस्तरीय आर० सी० सी० पुल-सह-पहुँच पथ निर्माण कार्य को Rescined करने के संबंध में।

प्रसंग- इस कार्यालय का पत्रांक- 1034 दिनांक 24-11-2021, पत्रांक-1144 दिनांक 29-12-2021, पत्रांक-319 (अनु०) दिनांक 31-03-2022 प्रत्रांक-555 दिनांक



15-06-2022 परियोजना अभियंता, अवर प्रमंडल, गया का पत्रांक-03 दिनांक 12-02-2022 पत्रांक-37 दिनांक 27-06-2022, पत्रांक-39 दिनांक 04-07-2022 एवं कनीय अभियंता का पत्रांक - 05 दिनांक 26-03-2022

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्रों द्वारा कार्य के एकरारनामा से लेकर निर्माण संबंधित कार्यों के लिये आपको लिखा गया है। परन्तु आज दिनांक 05-07-2022 तक कुल 26 पाईलो का ढलाई कार्य कराया जा सका है। P6 से P9 तक कुल चार ग्रुप पाईल पूर्ण है, जिसपर कैप, सब-स्ट्रक्चर एवं सुपर स्ट्रक्चर तक का कार्य कराया जा सकता है, जो आज तक नहीं कराया जा सका है। बवन कुमार सिंह के मरणोपरान्त आवंटित कार्य को मेसर्स बचन कुमार सिंह पर 25-03-2021 को स्थानान्तरित किया गया है। मेसर्स बचन कुमार सिंह के नाम पर कार्य के स्थानान्तरित हुये करीब 15 माह पूर्ण हो गये हैं, बावजूद अभी तक मात्र 26 पाईल ही कराया जा सका है, जो कार्य की प्रगति को स्वयं दर्शाता है। आप जानते हैं कि एकरारनामा के अनुसार कार्य पूर्ण करने की कुल अवधि 24 माह निर्धारित है। आपका पत्रांक- 20 दिनांक 17-06-2021, पत्रांक-32 दिनांक 17-07-2021. पत्रांक-129 दिनांक 31-12-2021 का अवलोकन करना चाहेंगे, जो दर्शाता है कि आपको कार्य कराने में अभिरुचि न लेकर संभवतः आप स्वयं दिगभ्रमित हैं एवं अनावश्यक पत्राचार कर कार्यालय को गुमराह करने का काम किया गया है, जो कही से भी उचित प्रतीत नहीं होता है।

इस कार्यालय के पत्रांक- 555 दिनांक 15-06-2022 द्वारा कार्य बन्द रखने एवं Mile Stone से पीछे रहने के कारण Rescine करने हेतु 7 (सात) दिनों का समय देते हुये आपको अन्तिम पत्र दी गई। आज दिनांक 05-07-2022 तक इस संबंध में आपके स्तर से कोई ठोस कार्रवाई नहीं की गई है। आपका पत्रांक-412 दिनांक 29-06-2022 के प्रतिउत्तर में परियोजना अभियंता के पत्रांक- 39 दिनांक 04-07-2022 द्वारा स्पष्ट प्रतिवेदन समर्पित किया गया है।

समर्पित प्रतिवेदन एवं स्थल की कार्य स्थिति के



अनुसार आपकी मंशा कार्य करने की नहीं है। आपसे कार्य कराने हेतु अधोहस्ताक्षरी एवं वरीय पदाधिकारियों के द्वारा हर संभव प्रयास किया गया है, परन्तु ऐन-केन-प्रक्रेन आप कार्य को उलझाकर रखे हुये है।

उपरोक्त वणित तथ्यों के आलोक में SBD के कंडिका-3 (When Contract can be determined / Rescined) के उप कंडिका-

- iii) If the contractor has, without reasonable cause, suspended the progress of the work or has failed to proceed with the work with due diligence so that in the opinion of the Engineer- in-Charge (which shall be final and binding) he will be unable to secure completion of the work by the date of completion and continues to do so after a notice in writing of seven |days from the Engineer-in-Charge.
- iv) If the contractor fails to complete the work within the stipulated date or items of work with individual date of completion, if any stipulated, on or before such date(s) of completion and does not complete them within the period specified in a notice given in writing in that behalf by the Engineer-in-Charge,
- v) If the contractor persistently neglects to carry out his obligations under the contract and/or commits default in complying with any of the terms and conditions of the contract and does not remedy it or take effective steps to remedy it within 7 days after a notice in writing is given to him in that behalf by the Engineer-in-Charge के आलोक में आपको Rescined किया जाता है।

अतः आपको सूचित किया जाता है कि अब तक कराये गये कार्यो का अन्तिम मापी हेतु दिनांक 09-07-2022 (दिन शनिवार) निर्धारित किया जाता है। निर्धारित तिथि को आप स्वयं या आपके द्वारा अधिकृत प्रतिनिधि प्रातः 11:00 AM बजे बिना चूक स्थल पर अन्तिम मापी हेतु उपस्थित होना सुनिश्चित करेंगे। निर्धारित तिथि को स्थल पर आप या आपके प्रतिनिधि के अनुपास्थिति में निगम के परियोजना अभियंता, कनीय अभियंता द्वारा मापी कर ली जायेगी, जो आपको मान्य होगा।



विश्वासभाजन
वरीय परियोजना अभियंता,
कार्य प्रमंडल, गया ।"

Reading of the aforesaid document, there is no infirmity and there is no provision for providing any relaxation to the petitioner insofar as subject-matter of work is concerned.

4. Today, learned counsel for the petitioner sought relaxation under the communication of Government of India, Ministry of Road Transport and Highways (Highways Division). The petitioner cannot take shelter under the aforesaid communication dated 11.04.2022 for the reasons that it is in respect of National Highways and other Centrally Sponsored Schemes. The present work is relating to State of Bihar- State Schemes. Therefore, Circular dated 11.04.2022 is not applicable to the case in hand.

5. Accordingly, the present petition stands rejected.

(P. B. Bajanthri, J)

(Arun Kumar Jha, J)

rakhi/-

AFR/NAFR	NAFR
CAV DATE	N.A.
Uploading Date	21.04.2023
Transmission Date	N.A.

