

**IN THE HIGH COURT OF PUNJAB AND HARYANA
AT CHANDIGARH**

**C.O.C.P. No.2504 of 2016
Date of Decision: 28.03.2017**

The Gauran Gate Co.op. L&C Society Ltd.

..... Petitioner

Versus

Shri Mahesh Kumar, Executive Engineer, Water Supply & Sanitation
Division, Talwara, District Hoshiarpur and another

..... Respondents

CORAM: HON'BLE MR. JUSTICE JASWANT SINGH

Present:- Mr. Rajesh Kumar Girdhar, Advocate for the petitioner.

Mr. Anant Kataria, Deputy Advocate General, Punjab
for the respondents.

JASWANT SINGH, J. (Oral)

The petitioner-Society was allotted the work “for providing water supply scheme C-pyte Talwara Block Talwara, District Hoshiarpur” as per the letter dated 04.07.2013. The work as per the agreement was to be completed by 03.11.2013, however, the works were finally executed after a delay of three years by 20.07.2016. The Department has imposed a penalty of Rs.4,59,250/- and the remaining due amount of Rs.84,72,654/- is stated to have been released to the petitioner-Society.

In the reply filed by short affidavit dated 26.12.2016 of Sh. Mahesh Kumar, Executive Engineer, W/S & Sanitation Division, Talwara, it is stated that nothing more is due to the petitioner.

In view of the above, there is substantial compliance of the directions, therefore, no further action is warranted.

Accordingly, the present contempt petition stands dismissed as infructuous.

The petitioner-Society is free to seek its remedy available in accordance with law.

March 28, 2017

Gagan

**(JASWANT SINGH)
JUDGE**

<i>Whether speaking/reasoned</i>	<i>Yes/No</i>
<i>Whether Reportable</i>	<i>Yes/No</i>