

IN THE HIGH COURT OF JUDICATURE AT PATNA

Civil Writ Jurisdiction Case No.14258 of 2014

=====

Surendra Das, age 37 years son of Dashrath Das at present residing at Jyotipuram Colony Maurya Path Khajpura P.O. B.V. College, Patna - 14.

.... Petitioner

Versus

1. The State of Bihar.
2. The Chief Secretary, Government of Bihar, Main Secretariat Patna.
3. The Principal Secretary, Urban Development Department, Government of Bihar New Secretariat, Patna.
4. The District Magistrate, Patna.
5. The Senior Superintendent of Police, Patna.
6. The Superintendent of Police (Traffic), Patna.
7. The Patna Municipal Corporation through its Commissioner, Patna-Gaya Road, Patna.
8. The Commissioner Patna Municipal Corporation, Patna-Gaya Road, Patna.
9. The Bihar Rajya Jal Parishad Rajapul Patna through its Chairman.
10. The Chairman, the Bihar Rajya Jal Parishad Rajapul Patna.

.... Respondents

=====

Appearance :

For the Petitioner : Mr. Sanjeev Kumar Mishra,
Ms. Sushmita Mishra, Advocates

For the State : Mr. Anjani Kumar, AAG 6

For the P.M. C. : Mr. Prasoon Sinha, Advocate

For Respondent Nos.9 & 10: Mr. Indrajeet Singh, Advocate

=====

CORAM: HONOURABLE THE CHIEF JUSTICE

And

HONOURABLE MR. JUSTICE VIKASH JAIN

ORAL JUDGMENT

(Per: HONOURABLE THE CHIEF JUSTICE)

Date: 23-03-2015

The grievance of the petitioner is that though the work of construction of drainage (Nala) from Shyamal Hospital to Mushari Tola has commenced in the year 2010, it has not been completed so far and the same is resulted into serious problems to the residents of the area.

On behalf of the respondents, a counter affidavit has

been filed. It is stated that out of total length of 550 meters, work of construction to the extent of 537 meters was completed and rest 13 meters would be completed within fifteen days.

Heard Sri Sanjeev Kumar Mishra, learned counsel for the petitioner, Sri Deepak Sahay Jamuar, AC to AAG No. 6 for the State, Sri Prasoon Sinha, learned counsel for the Patna Municipal Corporation and Sri Indrajeet Singh, learned counsel for the Bihar Rajya Jal Parishad.

Several reasons have been stated for not completing the construction work of the drainage within the stipulated time. Whatever may be the reasons, the fact remains that almost the entire construction works have been completed and the respondents have undertaken to complete the left over work, a small fraction of work, within fifteen days.

We, therefore, dispose of the writ petition by taking on record the undertaking of the respondents for completion of the left over work. There shall be no order as to costs.

The interlocutory application, if any, stands disposed of.

(L. Narasimha Reddy, CJ)

B.T/-

U			
---	--	--	--

(Vikash Jain, J)